

BACKFLOW PREVENTION ASSEMBLY TEST REPORT

Please return to:

MAIL: Village of Granville - Water Backflow Compliance

PO Box 514

Granville, OH 43023
EMAIL: backflow@granville.oh.us

Failed, Illegible or Incomplete Reports Will Not Be Accepted

Customer and Property Information—Please Print

PROPERTY ADD	DRESS							ZIP	
BUSINESS NAM	E								
CONTACT PERSON				PHONE			FAX		
				Device Informati	on—Please F	<u>Print</u>			
NEW INSTALLATION EXISTING REPLACEMENT OLD ASSEMBLY SERIAL NUMBER									
TYPE OF	ASSEMBLY (circ	le one) Al	R GAP	RP DC PVB OTHER (SPECIFY) _					
MAKE OF ASSEMBLY MOI			ODEL	DELSIZE			SERIAL NUMBER		
What hazard is	being isolated?	(i.e. boiler, irri	gation, compl	lete building)					
Describe location	on of assembly								
DOUBLE CHECK ASSEMBLY				REDUCED PRESSURE ASSEMBLY			PRESSURE VACUUM BREAKER		
Initial Test	Outlet Valve	Pass	Fail	1st Check Valve	psid	Pass Fail	Air Inlet Valve	psig	Pass Fall
	1st Check Valve	psid	Pass Fail	Relief Valve Opening Point	psid	Pass Fail	Check Valve	psig	Pass Fail
	2nd Check Valve	psid	Pass Fail	2nd Check Valve	Pass	Fail			
				Outlet Valve	Pass	Fail			
Repairs & Materials Used									
Re-Test After Repairs	Outlet Valve	Pass	Fail	1st Check Valve	psid	Pass Fail	Air Inlet Valve	psig	Pass Fail
	1st Check Valve	psid	Pass Fail	Relief Valve Opening Point	psid	Pass Fail	Check Valve	psig	Pass Fail
	2nd Check Valve	psid	Pass Fail	2nd Check Valve	Pass	Fail		AIR GAP INSPECTION: Required Air Gap Separation Provided?	
				Outlet Valve	Pass	Fail	Yes	N	Ю
Does the assembly meet proper piping installation requirements? YES NO ASSEMBLY PASSED () FAILED () *NOTE: ALL REPAIRS MUST BE COMPLETED WITHIN TEN (10) DAYS COMMENTS									
			C	ertified Tester Inform	mation—Plea	se Print			
I CERTIFY THAT ALL INFORMATION ON THIS REPORT IS TRUE AND ACCURATE. Tester's Name (PRINT) Certificate Number									
Test Equipment Make			Model SN#		_SN#	Cal. Date			
Tester's CO Na	ame					Pho	one Number		
Tester's Signat	ure					Date)		